



Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/ Project	Name/Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Program/ Project Status
							Received	Obligation	Disbursement		
			-Improvement of Sta. Monica farm to market road		By Contract	1,373 residents		493,002.15	493,002.15	Dec. 2015	100%
			-Concrete paving of Pottot farm to market road		By Contract	1,237 residents		493,761.54	493,761.54	Dec. 2015	100%
			-Concrete paving of Lower San Agustin farm to market road		By Contract	1,123 residents		297,753.71	297,753.71	Dec. 2015	100%
			-Improvement of Bagbag-Sta. Monica road		By Contract	2,494 residents		990,418.86	990,418.86	Dec. 2015	100%
			-Improvement of Pottot-Palintucang provincial road		By Contract	2,210 residents		398,999.97	398,999.97	Dec. 2015	100%
		Burgos	-Improvement of New Poblacion-Agpay road (Agpay section)	Burgos	By Contract	692 residents		491,300.00	491,300.00	Dec. 2015	100%
			-Improvement of Bilis-Tumapoc road (Bilis section)		By Contract	1,096 residents		589,383.23	589,383.23	Dec. 2015	100%
			-Improvement of Tumapoc-Delles road (Tumapoc section)		By Contract	1,216 residents		589,286.63	589,286.63	Dec. 2015	100%
			-Improvement of Dalacdac farm to market road		By Contract	288 residents		589,304.69	589,304.69	Dec. 2015	100%
		Caba		Caba							
			-Improvement of Estalilia Street		By Contract	1,291 residents		587,909.96	587,909.96	Sept. 2015	100%
			-Improvement of Runez Street, Poblacion Sur		By Contract	967 residents		589,001.51	589,001.51	Dec. 2015	100%
			-Construction of Urayong slope protection		By Contract	658 residents		785,632.80	785,632.80	Dec. 2015	100%
		Luna	-Concrete paving of Rimos No. 2-Suyo road	Luna	By Contract	1,142 residents		1,964,088.21	1,964,088.21	Sept. 2015	100%
		Naguilian	-Improvement of Bato Farmers' Multi-purpose hall	Naguilian	By Contract	1,530 residents		533,800.00	533,800.00	Dec. 2015	100%
			-Asphalt paving of Naguilian-Bagulin road		By Contract	12,590 residents		4,910,231.67	4,910,231.67	Dec. 2015	100%
			-Repair of Aguioas hanging bridge pier (Phase II)		By Contract	934 residents		340,950.00		Sept. 2015	
		Pugo	-Construction of Tavora Farmers' Multi-purpose hall	Pugo	By Contract	1,196 residents		389,500.00	389,500.00	Dec. 2015	100%
			-Improvement of Cadumani-an-Inabaan road (Maoas-oas Norte Section)		By Contract	1,212 residents		389,000.00	389,000.00	Dec. 2015	100%
			-Construction of Ambangonan pathway		By Contract	928 residents		291,770.00	291,770.00	Dec. 2015	100%
			-Improvement of Dacnap-Kagaling farm to market road		By Contract	604 residents		486,160.00	486,160.00	Dec. 2015	100%
		Rosario	-Improvement of Cadumani-an-Inabaan road	Rosario	By Contract	2,345 residents		875,219.78	875,219.78	Dec. 2015	100%
			-Construction of Poblacion West Farmers' Multi-purpose hall		By Contract	1,690 residents		488,100.00	488,100.00	Sept. 2015	100%
			-Construction of Gumot-Nagcoloran footbridge		By Contract	1,695 residents		389,100.00	389,100.00	Dec. 2015	100%
			-Construction of Poblacion Multi-purpose Farmers' hall		By Contract	2,093 residents		1,167,069.77	1,167,069.77	Dec. 2015	100%
		San Fernando City		SFC							
			-Improvement of Cadaclan farm to market road		By Contract	1,446 residents		491,000.00	491,000.00	Dec. 2015	100%
			-Rehabilitation of Bato farm to market road (Purok 3)		By Contract	989 residents		392,850.00	392,850.00	Dec. 2015	100%
			-Improvement of cross drainage, Narra Oeste		By Contract	546 residents		254,200.00	254,200.00	Dec. 2015	100%
			-Improvement of Nagyubuyuban farm to market road		By Contract	1,226 residents		392,700.00	392,700.00	Dec. 2015	100%
			-Construction of Pagdaraon drainage system		By Contract	2,031 residents		982,047.32			
			-Construction of Sagayad shallow wells		By Contract	2,747 residents		390,900.00	390,900.00	Dec. 2015	100%
			-Concrete paving of Calabugao farm to market road		By Contract	447 residents		196,500.00	196,500.00	Dec. 2015	100%
			-Construction of Masicong creek slope protection		By Contract	435 residents		982,000.65	982,000.65	Dec. 2015	100%
			-Construction of Biday Farmers' Multi-purpose building		By Contract	3,317 residents		498,600.00	498,600.00	Dec. 2015	100%


Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Program/ Project Status
							Received	Obligation	Disbursement		
		II. Infrastructure Projects/Programs									
			Bacnotan -Improvement of San Martin farm to market road	Bacnotan	By Contract	798 residents		491,200.00	491,200.00	Dec. 2015	100%
			Bagulin -Concrete paving of Tio-angan farm to market road	Bagulin	By Contract	917 residents		245,500.00			
			-Concrete paving of Tagudtud farm to market road		By Contract	978 residents		245,500.00	245,500.00	Dec. 2015	100%
			Luna -Improvement of Napaset farm to market road	Luna	By Contract	1,256 residents		1,964,110.55			
			Naguilian -Improvement of Bancagan farm to market road	Naguilian	By Contract	1,231 residents		490,499.82	490,499.82	Dec. 2015	100%
			Pugo -Widening of Cares farm to market road	Pugo	By Contract	1,900 residents		389,500.00	389,500.00	Dec. 2015	100%
			San Gabriel -Improvement of Bucaco farm to market road	San Gabriel	By Contract	1,731 residents		491,000.00	491,000.00	Dec. 2015	100%
			San Juan -Improvement of Pacpacac farm to market road	San Juan	By Contract	430 residents		491,050.00	491,050.00	Dec. 2015	100%
			Sto. Tomas -Improvement of Casilagan-Bail road	Sto. Tomas	By Contract	3,784 residents		486,000.00	486,000.00	Dec. 2015	100%
			Total					5,412,497.37	3,202,886.82		
Unobligated Balance								2,205,639.63			


Prepared by: The Local Finance Committee (LFC)

Attested by:


Catherine E. Franco
Provincial Budget Officer


Manuel C. Ortega
Provincial Governor


Francisca M. Pungtilan
Provincial Accountant


Francis Remeguis E. Estigoy
Provincial Treasurer


Mauro A. Libatique Jr.
Provincial Planning and Development Coordinator