


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE SECOND QUARTER, CY 2015**

Province: LA UNION

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
San Fernando City Resettlement Project	San Fernando City, La Union	11,980,391.83	11/11/13	12/31/15	92%	11,055,806.52		
Agripinoy Rice Achievers Award	La Union	4,000,000.00	01/30/14	12/31/15	93%	3,708,338.73		
Special Local Roads Fund-Improvement of San Vicente-Catbangan Road, San Fernando City, La Union	San Fernando City, La Union	2,000,000.00	01/01/15	03/31/15	100%	2,000,000.00		
Maternal Newborn Child Health and Nutrition (MNCHN) Grant 2013	La Union	2,036,752.00	01/01/15	12/31/15	37%	750,820.00		
Annual Operational Plan	La Union	3,300,000.00	12/01/13	12/31/15	46%	1,517,966.00		
EC Grant	La Union	980,000.00	12/01/13	12/31/15	63%	615,564.00		
Supplementary Feeding Program	La Union	624,000.00	01/01/15	12/31/15	0%	-		
Upgrading/repair of 1 unit Biological Control Agent (BCA) Laboratory Room	La Union	750,000.00	04/01/15	05/31/15	100%	750,000.00		
Concreting of Farm to Market Road Project	Nagyubuyuban, CSFLU	2,946,236.23	02/23/15	06/23/15	50%	1,473,750.00		
Concreting of Farm to Market Road Project	Arosip, Bacnotan, La Union	1,944,215.65	02/23/15	05/23/15	51%	982,500.00		
Concreting of Farm to Market Road Project	Paagan, Santol, La Union	1,944,075.63	02/23/15	05/23/15	51%	982,500.00		
Concreting of Farm to Market Road Project	Ayaoan, Luna, La Union	1,945,371.01	02/23/15	05/23/15	51%	982,500.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


ATTY. ALBERT F. PADILLA
 OIC-Provincial Accountant

Approved by:


MANUEL C. ORTEGA
 Provincial Governor