


**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE SECOND QUARTER, CY 2015**

**Province of La Union**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Operation Rang-ay ti Barangay	La Union	10,000,000.00	1/31/2015	12/31/2015	82%	8,210,270.00		
Procurement of Medical/Surgical/Dental/X-ray/Lab Supplies	La Union	10,000,000.00	1/31/2015	12/31/2015	43%	4,258,917.20		
Hospital Equipment	La Union	19,215,000.00	1/31/2015	12/31/2015	44.75%	8,598,150.00		
Rehabilitation of Hospitals	La Union	46,512,033.00	1/31/2015	12/31/2015	4.12%	1,914,582.84		
La Union Medical Center	Agoo, La Union	15,000,000.00	1/31/2015	12/31/2015	36%	5,359,400.00		
<b>Economic Development</b>								
Barangay Assistance Program	La Union	30,000,000.00	1/31/2015	12/31/2015	98%	29,393,826.00		
Land	La Union	6,794,000.00	1/31/2015	12/31/2015	100%	6,794,000.00		
Repair of roads and bridges	La Union	23,206,000.00	1/31/2015	12/31/2015	5%	1,094,233.00		
<b>Environment Development</b>								
		8,876,000.00	1/31/2015	12/31/2015	0.00%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**ATTY. ALBERT F. PADILLA**  
 OIC- Provincial Accountant

  
**MANUEL C. ORTEGA**  
 Provincial Governor