


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE THIRD QUARTER, CY 2015**

Province: LA UNION


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
San Fernando City Resettlement Project	San Fernando City, La Union	11,980,391.83	11/11/13	12/31/15	92%	11,055,806.52		
Agripinoy Rice Achievers Award	La Union	4,000,000.00	01/30/14	12/31/15	100%	3,986,338.73		
Establishment of 1 unit Nursery and 1 unit Greenhouse Project	La Union	220,000.00	07/01/15	08/15/15	100%	220,000.00		
Maternal Newborn Child Health and Nutrition (MNCHN) Grant 2013	La Union	2,036,752.00	01/01/15	12/31/15	42%	860,820.00		
Annual Operational Plan	La Union	3,300,000.00	12/01/13	12/31/15	49%	1,613,966.00		
EC Grant	La Union	980,000.00	12/01/13	12/31/15	70%	683,960.00		
Supplementary Feeding Program	La Union	624,000.00	05/01/15	04/30/16	17%	107,442.02		
Concreting of Farm to Market Road Project	Nagyubuyuban, CSFLU	2,946,236.23	02/23/15	06/23/15	100%	1,473,750.00		
Concreting of Farm to Market Road Project	Arosip, Bacnotan, La Union	1,944,215.65	02/23/15	05/23/15	100%	982,500.00		
Concreting of Farm to Market Road Project	Paagan, Santol, La Union	1,944,075.63	02/23/15	05/23/15	100%	982,500.00		
Concreting of Farm to Market Road Project	Ayaoan, Luna, La Union	1,945,371.01	02/23/15	05/23/15	100%	982,500.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

  
 ATTY. ALBERT F. PADILLA  
 OIC-Provincial Accountant

Approved by:

  
 MANUEL C. ORTEGA  
 Provincial Governor