

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE FOURTH QUARTER, CY 2015**


Province: LA UNION

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
San Fernando City Resettlement Project	San Fernando City, La Union	11,980,391.83	11/11/13	12/31/15	92%	11,055,806.52		
Agripinoy Rice Achievers Award and Nutrition (MNCHN) Grant 2013	La Union	4,000,000.00	01/30/14	12/31/15	100%	3,986,338.73		
Annual Operational Plan	La Union	2,036,752.00	01/01/15	06/30/16	42%	860,820.00		
EC Grant	La Union	3,300,000.00	12/01/13	06/30/16	55%	1,825,926.00		
Supplementary Feeding Program	La Union	980,000.00	12/01/13	02/01/16	80%	786,464.00		
Concreting of Farm to Market Road Project	La Union	624,000.00	05/01/15	04/30/16	29%	179,644.99		
Concreting of Farm to Market Road Project	Nagyubuyuban, CSFLU	2,946,236.23	02/23/15	06/23/15	100%	2,652,750.00		
Concreting of Farm to Market Road Project	Arosip, Bacnotan, La Union	1,944,215.65	02/23/15	05/23/15	100%	1,768,500.00		
Concreting of Farm to Market Road Project	Paagan, Santol, La Union	1,944,075.63	02/23/15	05/23/15	100%	1,768,500.00		
Concreting of Farm to Market Road Project	Ayaoan, Luna, La Union	1,945,371.01	02/23/15	05/23/15	100%	1,768,500.00		
Construction of Decentralized Wastewater Treatment of Balaoan District Hospital	Balaoan, La Union	2,800,000.00	08/20/15	02/20/16	85%	2,473,000.72		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Goat Development Project (Multiplier Farm)	Almeida Breeding Station, Balaoan, La Union	1,883,066.97	09/10/15	11/26/15	100%	1,883,066.97		
Improvement of San Fernando Beach Road	Ancheta Street, CSFLU	2,657,282.00	10/23/15	12/02/15	100%	2,657,282.00		
Improvement of Bacnotan-San Gabriel Road	Bacnotan, La Union	500,000.00	10/13/15	12/10/15	100%	500,000.00		
Improvement of Dumarang-Carcarmay-Cabalitocan Road	Bacnotan, La Union	500,000.00	10/13/15	12/09/15	100%	500,000.00		
Improvement of Cupang-Poblacion Road	Sto. Tomas, La Union	2,000,000.00	10/23/15	12/11/15	100%	2,000,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

  
 \_\_\_\_\_  
**FRANCISCA M. RUNGILAN**  
 Provincial Accountant

Approved by:

  
 \_\_\_\_\_  
**MANUEL C. ORTEGA**  
 Provincial Governor