



Local Government Support Fund
Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended December 31, 2017

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Program/Project Status
							Received	Obligation	Disbursement		
LGSF	July 20, 2017	Public Infrastructure	Rehabilitation and Improvement of Dumarang-Carcarmay-Cabalitocan (Ubbog-Paagan) Road	Bacnotan, La Union	Competitive Bidding	1794 residents	39,000,000.00	10,117,337.80	5,832,439.16	05/12/18	26.02%
	July 20, 2017	Public Infrastructure	Rehabilitation, Improvement and Upgrading of Rosario-Tubao Road	Rosario & Tubao, La Union	Competitive Bidding	5598 residents	47,000,000.00	2,366,800.61	2,366,800.61	07/07/18	5.05%
	July 20, 2017	Public Infrastructure	Rehabilitation, Improvement and Upgrading of Casilagan-Bail Road	Sto. Tomas, La Union	Competitive Bidding	4020 residents	9,870,265.00	8,004,784.92	7,497,077.44	01/20/18	81.10%

Prepared by:


ATTY. ALBERT F. PADILLA
 OIC-Provincial Accountant


FRANCIS R. E. ESTIGOY
 Provincial Treasurer


CATHERINE E. FRANCO
 Provincial Budget Officer


MAURO A. LIBATIQUE, JR.
 Provincial Planning & Development Coordinator

Attested by:


FRANCISCO EMMANUEL R. ORTEGA III
 Provincial Governor

