

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST QUARTER, CY 2014**


Province: LA UNION

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
San Fernando City Resettlement Project	San Fernando City, La Union	11,980,391.83	11/11/13	05/31/14	80%	7,256,474.44		
Renovation of Naguilian District Hospital	Naguilian, La Union	15,330,000.00	06/13/12	01/15/13	100%	15,330,000.00		
Construction of New Ob-Gyne Building (Phase I) of La Union Medical Center	Agoo, La Union	20,000,000.00	06/13/12	05/20/13	100%	20,000,000.00		
Construction of Bacnotan District Hospital Two-	Bacnotan, La Union	12,000,000.00	11/15/12	03/28/13	100%	12,000,000.00	90 calendar days	
Construction of dam	Sitio Cuenca Norte, Brgy. Cuenca, Pugo, La Union	3,000,000.00	10/02/13	02/28/14	100%	2,098,328.36		
Construction of dike	Sitio Dacnap, Brgy. Cares, Pugo, La Union	5,000,000.00	10/02/13	03/30/14	100%	5,000,000.00		
Maternal Newborn Child Health and Nutrition (MNCHN) Grant 2012	La Union	1,236,683.00	01/01/13	06/30/14	80%	807,600.00		
Annual Operational Plan	La Union	3,300,000.00	12/01/13	12/31/14	5%	149,916.00		
EC Grant	La Union	980,000.00	12/01/13	12/31/15	3%	34,198.00		

Supplementary Feeding Program	La Union	969,000.00	01/01/13	12/31/14	62%	605,012.59		
-------------------------------	----------	------------	----------	----------	-----	------------	--	--

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:



JOLLY R. BALANCIO
OIC-Provincial Accountant

Approved by:



MANUEL C. ORTEGA
Provincial Governor