



**Local Government Support Fund  
Conditional Matching Grant to Provinces (CMGP) Projects  
Report on Fund Utilization and Status of Program/Project Implementation  
For the Quarter Ended March 31, 2018**

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion
							Received	Obligation	Disbursement	
LGSF	July 20, 2017	Public Infrastructure	Rehabilitation and Improvement of Dumarang-Carcarmay-Cabalitocan (Ubbog-Paagan) Road	Bacnotan, La Union	Competitive Bidding	1794 residents	39,000,000.00	20,899,573.67	5,832,439.16	05/12/18
	July 20, 2017	Public Infrastructure	Rehabilitation, Improvement and Upgrading of Rosario-Tubao Road	Rosario & Tubao, La Union	Competitive Bidding	5598 residents	47,000,000.00	16,511,100.00	2,366,800.61	07/07/18
	July 20, 2017	Public Infrastructure	Rehabilitation, Improvement and Upgrading of Casilagan-Bail Road	Sto. Tomas, La Union	Competitive Bidding	4020 residents	9,870,265.00	9,870,265.00	7,497,077.44	01/20/18

Prepared by:

  
**ATTY. ALBERT F. PADILLA**  
 OIC-Provincial Accountant

  
**FRANCIS R. E. ESTIGOY**  
 Provincial Treasurer

  
**CATHERINE E. FRANCO**  
 Provincial Budget Officer

  
**MAURO A. LIBATIQUE, JR.**  
 Provincial Planning & Development Coordinator

Attested by:

  
**FRANCISCO EMMANUEL R. ORTEGA III**  
 Provincial Governor

<b>Program/ Project Status</b>
53.75%
35.13%
100.00%





