

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE SECOND QUARTER, CY 2019**


Province: LA UNION

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|--|----------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Performance Challenge Fund - Procurement of Two Rescue Vehicle | La Union | 7,000,000.00 | 01/31/19 | 12/31/19 | 0.00% | - | | |
| Medical Assistance Program | La Union | 5,851,734.00 | 01/09/18 | 12/31/19 | 68.34% | 3,999,149.69 | | |
| Construction of Communal Toilets in Coastal Areas | La Union | 800,000.00 | 01/01/19 | 12/31/19 | 0.00% | - | | |
| Delivery of Basic Health Services to Indigenous Cultural Communities | La Union | 200,000.00 | 01/01/18 | 06/30/19 | 81.05% | 162,100.00 | | |
| Provincial Malaria Elimination & Response/Sustenance of the Malaria Status of the Province | La Union | 1,000,000.00 | 01/31/19 | 12/31/19 | 0.00% | - | | |
| Rice Achievers Award 2015-2016 | La Union | 4,000,000.00 | 01/01/18 | 12/31/19 | 60.71% | 2,428,229.00 | | |
| LGSF-Assistance to Indigent Individuals or Families | La Union | 8,000,000.00 | 10/01/17 | 06/30/19 | 100.00% | 8,000,000.00 | | |
| LGSF-Assistance to Indigent Individuals or Families | La Union | 7,000,000.00 | 01/31/19 | 12/31/19 | 5.47% | 383,000.00 | | |
| LGSF-Assistance to Indigent Individuals or Families | La Union | 25,000,000.00 | 01/31/19 | 12/31/19 | 2.93% | 731,500.00 | | |
| LGSF-CMGP-Rehabilitation and Improvement of Bacnotan-San Gabriel Road | La Union | 16,316,528.00 | 05/18/18 | 01/13/19 | 100.00% | 16,316,528.00 | 75 calendar days | |

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|---|----------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| LGSF-CMGP-Rehabilitation and Improvement of Bangar-Castro Road | La Union | 20,000,000.00 | 05/18/18 | 08/01/19 | 79.60% | 10,992,933.85 | 255 calendar days | With suspension |
| LGSF-CMGP-Rehabilitation and Improvement of Santol-San Gabriel Road | La Union | 30,000,000.00 | 06/18/18 | 09/02/19 | 81.55% | 22,459,611.54 | 277 calendar days | With suspension |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


ATTY. ALBERT F. PADILLA, CPA
 Provincial Accountant

Approved by:


FRANCISCO EMMANUEL R. ORTEGA III
 Provincial Governor