


TABLE OF CONTENTS

	Tab No.
Introduction	1
Project Report & Site Pictures	2
Conclusion	3
Monitoring Memo & Letters	4



1st Quarter 2021 - Actual Site Monitoring & Evaluation

INTRODUCTION

Despite the on-going pandemic, the Provincial Government of La Union remains steadfast in attaining its Vision to be the Heart of Agri-Tourism in Northern Luzon by 2025 anchored on the Medium strategy “Stronger La Union.”

Various Infrastructure projects were implemented by the Provincial Government to support various initiatives. In support, the Provincial Project Monitoring Committee (PPMC) conducts Quarterly site inspections to ensure the soundness and suitability of infrastructure projects.

With strict and proper observance of Health protocol for protection against COVID-19 the PPMC conducted an actual field visit / validation / monitoring on selected Projects in both Districts I and II on March 24 and 29, 2021. Projects were inspected whose findings are enumerated in this report.

Moving forward, for the betterment in the implementation of on-going and future projects and also for the protection of the completed projects and its surroundings, it is important for the implementing Offices concerned, the Local Officials and direct beneficiaries to work together and apply the recommendations of the PPMC.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

PPMC Representatives:

DIR. VIRGILIO P. SISON

Member, Project Monitoring Committee (PMC)
Department of Interior and Local Government – La Union

MR. REYNALDO Q. NISCE

Chairperson, Project Monitoring Committee (PMC)
Chairman, Chamber of Real Estate and Builder's
Association, Inc.-La Union Chapter

Head Secretariat:


MICHAELA LOUISE T. DELFINADO, EnP

Provincial Planning & Development Coordinator
Provincial Government of La Union


Noted By:

FRANCISCO EMMANUEL "PACOY" R. ORTEGA III

Provincial Governor
Province of La Union



PROJECT REPORTS & SITE PICTURES



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Date of Monitoring: March 24, 2021

Participants:

Present:

Mr. Reynaldo Q. Nisce	PPMC Chairman
Dir. Virgilio Sison	PPMC Member
Represented By:	
Engr. Jushua JJ Ganaden	
Engr. Larry Cabatic	PPMC Member
Ms. Janet Molina	Acting Prov'l Treasurer
Represented By:	
Mr. Cesar Soriano	PTO
Engr. Fe Jennifer Yaranon	PPDO
Mr. Rainier De Guzman	PPDO
Ms. Julie Ann Arciaga	PPDO
Mr. Alvin Angelo Estal	PBO
Engr. Michael Manzano	PEO
Ms. Marites Taopo	OPAcc

Absent:

Mr. Edward Ting	PPMC Member
Dr. Geoffrey Tilan	PPMC Member
Engr. Robert Ranchez	PPMC Member
Ms. Lina Flor Hizon	PPMC Member

List of Projects:

- Rehabilitation of Parasapas FMR and Bridge, Rosario, La Union
- Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas, La Union
- Rehabilitation and Improvement of Poblacion-Calipkip San Juan Road, Aringay, La Union
- Rehabilitation and Improvement of Caba-Naguilian (Phase 2)
- Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian, La Union
- Retrofitting/Strengthening of Bridge 1 and 4 along Caba-Naguilian Road, Caba Section
- Improvement/widening of Balecbec-Basca, Naguilian

1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation of Parasapas Farm to Market Road and Bridge

Location: Rosario, La Union

Project Cost: ₱ 75,695,479.83

Source of Fund: Philippine Rural Development Project (PRDP)

Physical Accomplishment: 100%

Date Started: January 30, 2020


Date Completed: April 7, 2021

Date Monitored: March 24, 2021

Major Findings: 100% Completed

Comments / Recommendation:

The structures shall be maintained by the beneficiaries in general.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation of Parasapas Farm to Market Road and Bridge, Rosario, La Union



The Project Monitoring Committee together with the concerned PGLU representatives having post-meeting / brainstorming on the observations, recommendations on the projects visited.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road

Location: Sto. Tomas, La Union

Project Cost: ₱ 42,793,838.00

Source of Fund: Conditional Matching Grant to Provinces (CMGP)

Physical Accomplishment: On-going (85.10% Completed)

Date Started: August 11, 2020


Date Monitored: March 24, 2021

Major Findings:

Presence of protruding rebars and COA Billboard not updated.

Comments / Recommendations:

Remove the protruding rebars and update the COA Billboard (per Month) for transparency purposes.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation & Improvement of Poblacion-Calipkip-San Juan Road

Location: Aringay, La Union

Project Cost: ₱ 50,000,000.00

Source of Fund: Conditional Matching Grant to Provinces (CMGP)

Physical Accomplishment: On-going (89.68% Completed)

Date Started: August 8, 2020


Date Monitored: March 24, 2021

Major Findings:

COA Billboard not updated. Presence of Potholes and transverse cracks. Excessive application of asphalt sealant. Presence of garbage near the river and along the constructed Road.

Comments / Recommendations:

Update COA Billboard. Apply pressurized concrete Epoxy on Traverse Cracks and Potholes. Scrape excess Asphalt Sealant. Residents needs to practice proper waste disposal and Barangay officials needs to put up signages or slogans promoting Environmental protection and install garbage cans/trash bins along the construction area.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation and Improvement of Poblacion-Calipkip-San Juan Road, Aringay, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation & Improvement of Caba-Naguilian Road (Phase 2)

Location: Caba, La Union

Project Cost: ₱ 40,000,000.00

Source of Fund: Conditional Matching Grant to Provinces (CMGP)

Physical Accomplishment: 100% Completed

Date Started: December 6, 2019

Date Completed: February 7, 2021

Date Monitored: March 24, 2021

Major Findings:

Excessive application of Asphalt Sealant. Presence of Water ponding along the Road

Comments / Recommendations:

Scrape excess Asphalt sealant; Clear the weep holes along the areas with ponding; Request immediate funding for the construction of the following: (1) Cribwalls / retaining walls along the riverside portion to protect from hazards of hydrostatic pressure of water during heavy rains; (2) Drainage along the mountainside to prevent water ponding during rainy season.

1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation and Improvement of Caba-Naguilian Road (Phase 2), Naguilian, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Improvement of Naguilian-San Fernando Road (Naguilian Section)

Location: Naguilian, La Union

Project Cost: ₱ 40,000,000.00

Source of Fund: Republic Act 7171

Physical Accomplishment: 100% Completed

Date Started: July 13, 2020

Date Completed: January 7, 2021

Date Monitored: March 24, 2021

Major Findings:

Good concrete pavement with slope protection.

Comments / Recommendations:

The structure shall be and must be maintained by the beneficiaries in general.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

**Improvement of Naguilian-San Fernando Road (Naguilian Section),
Naguilian, La Union**



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Retrofitting / Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section

Location: Caba, La Union

Project Cost: ₱ 20,000,000.00

Source of Fund: Development Fund

Physical Accomplishment: 100% Completed

Date Started: July 16, 2020

Date Completed: March 13, 2021

Date Monitored: March 24, 2021

Major Findings:

Carbon Fiber was used and installed in the Bridge Ceiling for reinforcement of Bridges 1 & 4. Concrete pavement of Bridge approaches currently on-going. For installation of single arm post with street lights as part of the Project technical specifications.

Comments / Recommendations:

The structure shall be and must be maintained by the beneficiaries in general.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Retrofitting/Strengthening of Bridge 1 & 4 along Caba-Naguilian Road (Caba Section) Caba, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Improvement / Widening of Balecbec-Basca Farm-To-Market Road

Location: Naguilian, La Union

Project Cost: ₱ 4,000,000.00

Source of Fund: Republic Act 7171

Physical Accomplishment: 100% Complete

Date Started: July 13, 2020

Date Completed: September 28, 2020

Date Monitored: March 24, 2021

Major Findings: 100% Completed

Comments / Recommendations:

The structure shall be and must be maintained by the beneficiaries in general.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Improvement/Widening of Balecbec-Basca FMR, Naguilian, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Date of Monitoring: March 29, 2021

Participants:

Present:

Mr. Reynaldo Q. Nisce

PPMC Chairman

Engr. Larry Cabatic

PPMC Member

Dir. Virgilio Sison

PPMC Member

Represented By:

Engr. Ariel Zamoranos

Ms. Janet Molina

Acting Prov'l Treasurer

Represented By:

Mr. Cesar Soriano

LOVE

UNION

PTO

Engr. Fe Jennifer Yaranon

PPDO

Mr. Rainier De Guzman

PPDO

Ms. Julie Ann Arciaga

COPPDO

Engr. Glen Fray Fernandez

PEO

Engr. Joefrey Cargo

PEO

Ms. Marites Taopo

OPAcc

Absent:

Mr. Edward Ting

PPMC Member

Dr. Geoffrey Tilan

PPMC Member

Engr. Robert Sanchez

PPMC Member

Ms. Lina Flor Hizon

PPMC Member

List of Projects:

- Rehabilitation and Improvement of Balaoan-Santol Road (Phase 2), Santol, La Union
- Rehabilitation and Improvement of Santol-San Gabriel Road (Phase 3)
- Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel, La Union

1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation and Improvement of Balaoan-Santol Road (Phase 2)

Location: Santol, La Union

Project Cost: ₱ 24,578,111.00

Source of Fund: Conditional Matching Grant to Provinces (CMGP)

Physical Accomplishment: On-going (93% Completed)

Date Started: November 5, 2019


Date Monitored: March 29, 2021

Major Findings:

- Road length is 2.1 km.
- No construction materials in stock for continuity of work.
- No laborer on duty during the site monitoring.
- With warning signs installed.
- No traffic personnel on duty.

Comments / Recommendations:

- PEO to follow-up JD Madrid to fast-track the project implementation to meet the catch-up plan and to ensure availability of materials needed.
- To complete construction of the road shoulder to prevent road accidents.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation and Improvement of Balaoan-Santol (Phase 2), Santol, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Rehabilitation & Improvement of Santol-San Gabriel Road (Phase 3)

Location: Santol, La Union

Project Cost: ₱ 25,000,000.00

Source of Fund: Conditional Matching Grant to Provinces (CMGP)

Physical Accomplishment: On-going (95% Completed)

Date Started: November 21, 2019

Date Monitored: March 29, 2021

Major Findings:

- Repair of concrete pavement is intermittent
- No construction materials in stock for continuity of work.
- No laborer on duty during the site monitoring.
- With warning signs installed.

Comments / Recommendations:

- PEO to follow-up JD Madrid to fast-track the project implementation to meet the catch-up plan and to ensure availability of materials needed.
- To complete construction of the road shoulder to prevent road accidents.
- To continue with the concrete paving of lanes that are not yet finished.
- DOT-DPWH was tapped for the improvement of the remaining road for Phase 4

1st Quarter 2021 - Actual Site Monitoring & Evaluation

Rehabilitation & Improvement of Santol-San Gabriel Road (Phase 3) Santol, La Union



Courtesy call to **Mayor Wailan** before the Team proceed with the site monitoring activity.



1st Quarter 2021 - Actual Site Monitoring & Evaluation



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Project Title: Improvement of Kilat – Lon-oy Farm to Market Rd. (Burayok Section)

Location: San Gabriel, La Union

Project Cost: ₱ 15,000,000.00

Source of Fund: Republic Act 7171

Physical Accomplishment: 100% Completed

Date Started: June 25, 2020

Date Completed: February 20, 2021


Date Monitored: March 29, 2021

Major Findings:

100% Complete. No warning signs installed (Eroded Area), before and after the project.

Comments / Recommendations:

The structures shall be maintained by the beneficiaries in general. Warning signs should be put up near the Eroded area.



1st Quarter 2021 - Actual Site Monitoring & Evaluation

Improvement of Kilat – Lon-oy FMR (Burayok Section), San Gabriel, La Union



1st Quarter 2021 - Actual Site Monitoring & Evaluation


Conclusion:

The PPMC once again effectively conducted actual site monitoring last March 24 and 29, 2021 on both 1st and 2nd District here in the Province of La Union. For the 10 projects visited here are some of the major findings: not updated bulletin / Billboards; presence of garbage along the projects and lack of construction materials. With the above enumerated findings, the resident Engineers as well as the Contractors have been made aware of them.


Moving Forward:

Here are the recommendations of the PPMC Members for all the Projects visited:

- The structures shall and should be maintained by the beneficiaries in general.
- The COA Billboards should be updated for transparency purposes
- The residents near the structures should practice proper waste disposal.
- Putting up proper Traffic Warning signs in all Road & Bridge Projects.
- Discouraging Project phasing to better manage time, cost, quality, changes, risks and issues.



MONITORING MEMOS AND LETTERS





MEMORANDUM

TO : MS. CATHERINE E. FRANCO, Provincial Budget Officer
ATTY. ALBERT F. PADILLA, Provincial Accountant
MS. JANET D. MOLINA, Acting Provincial Treasurer

SUBJECT : CONDUCT OF ACTUAL PROJECT MONITORING OF DEVELOPMENT
PROGRAMS AND PROJECTS

DATE : March 11, 2021

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

EnP. **MICHAELA LOUISE T. DELFINADO**
Provincial Planning and Development Coordinator

Encl. As stated.

Cc: Office of the Provincial Administrator
Office for Provincial Strategy

PPDC-001B-0 | OC-2021-03-039

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Caliokip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbee-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Baldoan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



OFFICE OF THE GOVERNOR

March 15, 2021

MR. EDWARD TING

President, Rotary Club of San Fernando (LU), Inc.
Member, Project Monitoring Committee (PMC)
Printcor Designs, P. Burgos St., City of San Fernando, La Union

Dear Mr. Ting:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,

FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated. ✓

ADM-048-0

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Calipkip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Baldoon-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



OFFICE OF THE GOVERNOR

March 15, 2021

ENGR. ROBERT RANCHEZ

President, La Union Alliance of Travel and Tour Agencies (LUATA)
Member, Project Monitoring Committee (PMC)
Moonleaf, LUPAC Building
City of San Fernando, La Union

Dear Engr. Ranchez:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,


FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated.

ADM-048-0

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agoa-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Calipkip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Baldoan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



OFFICE OF THE GOVERNOR

March 15, 2021

MS. LINA FLOR G. HIZON

President, Chamber of Commerce and Industry of La Union
Member, Project Monitoring Committee (PMC)
La Union Trade Center
City of San Fernando, La Union

Dear Ms. Hizon:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,

FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated.

ADM-048-0

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agao-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Caliqip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Balaan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



Republic of the Philippines
PROVINCE OF LA UNION

"The Heart of Agri-Tourism in Northern Luzon by 2025"



OFFICE OF THE GOVERNOR

March 15, 2021

MR. REYNALDO Q. NISCE

Chairman, Chamber of Real Estate and Builder's Association, Inc.-La Union Chapter and Chairperson, Project Monitoring Committee (PMC) 2nd Floor, Eso-Nisce Bldg. Gov. Luna St. City of San Fernando, La Union

Dear Mr. Nisce:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,


FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated.

ADM-048-0

30D-LOVING • PEOPLE-ORIENTED • ACCOUNTABLE • COMMITTED

2nd Floor, Provincial Capitol, City of San Fernando, 2500 La Union

☎ (072) 888-3608; (072) 888-6035 📠 (072) 888-4453

✉ govpacoy@launion.gov.ph

🌐 www.launion.gov.ph



Pagkilala Sa Karapatan at
Kalusugan ng Pambata atang Lokal



Performance Governance System



Quality Management System

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Calipkip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Balaoan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Klat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



OFFICE OF THE GOVERNOR

March 15, 2021

ENGR. LARRY CABATIC

President, Council for the Restoration of Filipino Values (CRFV)
Member, Project Monitoring Committee (PMC)
Barangay Biday, City of San Fernando, La Union

Dear Engr. Cabatic:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,

FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated.

ADM-048-0

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agoo-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and improvement of Poblacion-Calipklp San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Balaoan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and Improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Klat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171



OFFICE OF THE GOVERNOR

March 15, 2021

DR. GEOFFREY S. TILAN

President, Indigenous Peoples Cultural Society of La Union, Inc. (IPCSLU)
Member, Project Monitoring Committee (PMC)
Barangay Biday, City of San Fernando, La Union


Dear Dr. Tilan:

As per mandate of providing basic information on the implementation status of development programs and projects in the province, the Provincial Project Monitoring Team regularly conducts actual site visit to the different projects initiated under the following: (1) Conditional Matching Grant for Provinces (CMGP), (2) R.A. 7171 funded projects, (3) Philippine Rural Development Projects (PRDP) of the Department of Agriculture (DA), and (4) Locally funded projects of the Provincial Government of La Union (PGLU).

In this regard, the Provincial Project Monitoring Committee (PPMC) is scheduled to conduct its monitoring activities on **March 24 & 29, 2021**. The presence of your official representative in your respective department to this activity is earnestly required.

Attached is the list of projects to be monitored for your reference and perusal. Assembly time and place is 8:00 AM at the Provincial Capitol Lobby. For further inquiries, you may contact Engr. Fe Jennifer V. Yaranon, Project Evaluation Officer IV or Mr. Rainer De Guzman, Project Evaluation Officer III of the Provincial Planning and Development Office (PPDO) at (072) 242-5550 loc. 231.

Respectfully yours,


FRANCISCO EMMANUEL "PACOY" R. ORTEGA III
Provincial Governor

Encl. As stated.

ADM-048-0

PROJECTS TO BE MONITORED

March 24, 2021 (Wednesday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation of Parasapas FMR and Birge, Rosario, La Union	75,695,479.83	PRDP
2. Construction of Sto. Tomas Landfill Cell, Sto. Tomas, La Union	8,000,000.00	DF
3. Rehabilitation and Improvement of Sto. Tomas-Agaa-Tubao Road, Sto. Tomas	42,793,838.00	CMGP
4. Rehabilitation and Improvement of Poblacion-Calipkip San Juan Road, Aringay	50,000,000.00	CMGP
5. Rehabilitation and Improvement of Caba-Naguilian Phase 2	40,000,000.00	CMGP
6. Improvement of Naguilian-San Fernando Road, Naguilian Section, Naguilian	9,750,000.00	R.A. 7171
7. Retrofitting/Strengthening of Bridge 1 and Bridge 4 along Caba-Naguilian Road, Caba Section	20,000,000.00	DF
8. Improvement/widening of Balecbec-Basca, Naguilian	4,000,000.00	R.A. 7171

March 29, 2021 (Friday)

Project and Location	Project Cost	Source of Fund
1. Rehabilitation and Improvement of Balaoan-Santol Road (Phase 2), Santol	75,695,479.83	CMGP
2. Rehabilitation and improvement of Santol-San Gabriel Road Phase 3	25,000,000.00	CMGP
3. Improvement of Kilat-Lon-oy FMR (Burayok Section), San Gabriel	15,000,000.00	R.A. 7171